


Oct. 2009
OK

Rick Sallee
Athletic Director
Anderson County High School
October 29, 2009

KHSAA:

This is the scheduled update of the construction of our new softball field house that we are currently undergoing at Anderson County High School. Per request of the December 4, 2008 Title IX audit, photographs of the scheduled construction is included with this letter. Our school start date was Aug. 4th and crews were moved from work on the softball building to finish renovating the adjoining elementary school that became our new 9th Grade Center. Due to time constraints, construction of the softball building was halted to finish the 9th Grade Center on time for school to begin. At least 3 weeks was lost during this time. Recent weather issues have caused some issues in the construction process, but barring unforeseen delays we expect to be given clearance to use this building very soon. Wiring and electrical work is nearing completion and paving is finished. I have included the most recent pictures of this building and fully expect the completion and inspection to be completed very shortly.

Thank You



Principal

District Title IX Coordinator



Athletic Director

