



Mail

More

6 of 293

COMPOSE

softball lighting

Inbox x

Roberts, Wayne

wayne.roberts@wayne.kyschool...



Search, chat, or SMS

- Inbox (25)
- Starred
- Important
- Sent Mail
- Drafts (5)
- All Mail
- Spam
- Trash
- Follow up
- Misc
- Priority
- More



Roberts, Wayne <wayne.roberts

Feb 27 (1 day ago)

to me

The installation of softball lighting for Wayne County has been delayed for the following reasons:

The original specifications and bids were rejected by the Wayne County Board of Education due to exceeding the projected budget. New specifications were advertised and new bids were received and accepted resulting in a push back of the original completion date.

The contractor has experienced delays in receiving drawings from the equipment provider (LHI Inc.) further exacerbating the schedule.

Apparently, the electrical supplier (Eubank Electrical) has experienced difficulty with the employee charged with this project, resulting in the termination of his employment last Friday. At that time the company owner took over this project and has promised his full attention due to the sensitive timeline involved.

We have been assured that all items necessary will be on site by mid-March. The contractor has promised to complete the work immediately upon the delivery of the equipment as he is also well aware of the time frame required.

We are making every effort to complete this project in a timely manner but please remain confident that both fields are in immaculate condition for daylight play and both fields will be ready for night play as soon as possible. If you have any further questions you may contact me anytime. Additionally, I will keep you posted on our progress.

Wayne Roberts
Assistant Superintendent
Wayne County Schools

Manymoon - Create a task or project from this email

[Click here](#) to get productive.



Click here to [Reply](#) or [Forward](#)

- Bilberry, Darren
- Rob Catron
- Phyllis Sallee
- Butler, Dale - CIO
- coachbo
- gbcock
- Haun, Curt
- Mass EMailer
- Morrow, Jeff O
- Tingle, Jeff